



Date: Thursday, 2/22/2007 1:39:14 PM
 User: Eric Charbonneau

Process Sheet

Customer	: CU-DAR001 Dart Helicopters Services	Drawing Name	: VERTICAL REFERENCE DOOR INSTALLATION
Job Number	: 30846		
Estimate Number	: 12746		
P.O. Number	: N/A	Part Number	: EA2046929
This Issue	: 2/22/2007 S.O. No. : 451A	Drawing Number	: D20446901 REV 1
Prsht Rev.	: NC	Project Number	: N/A
First Issue	: N/A Type : LARGE FAB ASSY	Drawing Revision	: 1
Previous Run	: N/A	Material	: N/A
Written By	: 	Due Date	: 3/1/2007
Checked & Approved By	: 	Qty:	2
Comment	: Est Rev:A New Issue 07-02-21 JLM	Um:	Each

Additional Product

Job Number: 

Seq. #: Machine Or Operation: Description :

1.0 M4130NT0375W065 4130 tube .375OD .065W



Comment: Qty.: 1.6695 f(s)/Unit Total : 1.6695 f(s)
 4130 round tubing 0.375" dia X .063" wall
 Batch: M103433

JA 07/02/22

2.0 LATHE CONV. CONVENTIONAL LATHE



Comment: CONVENTIONAL LATHE
 turn to length (18.875")

JA 07/02/22

3.0 QC5 INSPECT WORK TO CURRENT STEP



Comment: INSPECT WORK TO CURRENT STEP

JE 07.02.22 (2)

4.0 PACKAGING 1 PACKAGING RESOURCE #1



Comment: PACKAGING RESOURCE #1
 Identify and Stock
 Location: _____

JA 07/02/22 (2)

5.0 QC21 FINAL INSPECTION/W/O RELEASE



Comment: FINAL INSPECTION/W/O RELEASE

JA 07/02/23

Job Completion 

JA 07/02/23

FIRST ARTICLE INSPECTION CHECKLIST

X

First Article

x

Prototype

[illegible]

Measured by: <i>J.F.</i>	Audited by: <i>BE</i>	Prototype Approval:
Date: <i>07/02/22</i>	Date: <i>07.02.26</i>	Date:

Rev	Date	Change	Revised by	Approved
A		New Issue	KJ/JLM	